

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- DMIC Project

Department of Industrial Policy & Promotion

Reporting Period: Status as on 26th February 2010

SI. No.	Particulars	Report				
1.	Name of the Scheme/Project	Delhi – Mumbai Industrial Corridor (DMIC) Project				
2.	Number of MoUs ¹ signed/yet to be signed with name of the States	MoUs signed with all the DMIC States.	--			
3a.	Early Bird Projects (EBPs) - Indian side EBP_Indian side.doc	EBPs finalized for all the DMIC States.			--	
3b.	Early Bird Projects (EBPs) - Japan side EBP_Japan side.doc	Five EBPs announced; currently at an early stage of implementation; progress monitored regularly.			These five EBPs are in the States of UP, Haryana and Rajasthan	
4a.	Master Planning Consultants appointed/ yet to be appointed	5 Master Planning Consultants appointed. M/s Scott Wilson for overall DMIC region M/s Halcrow for Gujarat Investment Region (IR) M/s Lea Associates for MP IR M/s Jurong Consultants for Haryana IR M/s AECOM for Maharashtra IR and Dighi Port Industrial Area.			2 Master Planning Consultants yet to be appointed, one each for Rajasthan IR and UP IR. Technical and financial bids received from six empanelled consultants in response to the RfP for preparation of Development Plan of Rajasthan IR are being evaluated. RfP for selection of consultants for preparation of Development Plan for UP IR finalized and sent to the State Nodal Agency for their concurrence.	
4b.	Timelines for submission of final reports by the Consultants	Scott Wilson	Halcrow	Lea Associates	Jurong	AECOM
		September 2009	December 2009	February 2010	May 2010	August 2010
4c.	Reports submitted so far	Overall Perspective Planning for DMIC region completed.	Final Concept Plan submitted by the consultants being reviewed by the State Government. Pre feasibility study for industrial worker housing scheme project submitted by the consultants	Concept Plan finalized.	Delineation of IR finalized. Committee constituted by the State Government to address the issue of water availability	Work initiated.

			being reviewed by the State Government. Remaining four pre-feasibility studies are in progress. Draft Master Plan for Green Field Integrated Industrial Township submitted by the consultants being reviewed by the State Government.		for the IR. Feasibility study of Water Project for IR initiated. Feasibility study for Mass transport between Gurgaon & Bawal under progress.	
4d.	Timelines for initiating implementation	December 2009	March 2010	May 2010	August 2010	November 2010
4e.	Status of initiating implementation	Pre-feasibility study ongoing for the following projects:- Pune-Nashik Expressway and Greenfield Integrated Township at Pune – Nashik Power Projects: Five sites finalized. Feasibility studies for 6 gas based power projects under progress.	This will be taken up only after the reports are finalized.			
4f.	Status of feasibility study of EBPs	Gujarat	Madhya Pradesh	Haryana	Maharashtra	Rajasthan & UP
		Final report on techno-economic feasibility of one EPB, Mega Industrial Park at Dholera is being finalized in consultation with the State Government.	Final report of 3 EBPs namely Knowledge City, Economic Corridor and Multi Modal Logistics Hub approved by the State	Demand Assessment Reports of the EBPs, Integrated Multi Modal Logistics Hub at Rewari and Exhibition and Convention Center	Consultant appointed in January 2010.	<u>Rajasthan:</u> Consultancy not yet awarded. <u>UP:</u> RFP to be issued shortly.

			Government. Final report of water supply and waste water management submitted by the consultants being reviewed by the State Government	at Manesar approved by the State Government. Site for IMLH finalized by HSIIDC in consultation with DFCCIL. Preparation of Master Plan & Techno-economic feasibility study for both the EBPs under progress.			
5.	Status of JBIC loan for PDF	Loan documents in respect of JBIC loan for DMIC project signed on 28 th December 2009 between IIFCL and JBIC with sovereign guarantee from Government of India (Ministry of Finance).					
6.	Details of annual allocation/releases to DMIC-PDF*	Year	2007-08	2008-09	2009-10	2010 -11	2011-12
		Allocation (in Crores)	Nil	50.00	0.01	100.00 (requested)	
		Releases (In Crores)	--	50.00	-	-	
7.	Indo – Japan Task Force Meetings – Number of meetings held so far/ decision in the last meeting	7 meetings held so far. Last meeting held on 24 th December 2009. The progress of the Project was reviewed in the meeting. On 28 th December 2009, DMICDC has signed an MoU with JETRO on “Development of Smart Communities and Eco-friendly Townships”.					
8.	Any other issue related to DMIC Project	In the meeting held on 9 th January 2010 between the Union Minister of Commerce & Industry and CM, Rajasthan, it was decided to develop a “National Manufacturing & Investment Zone” (NMIZ) as an integral component of DMIC Project. A Task Force has been constituted on 27 th January 2010 to facilitate the implementation of NMIZ.					

¹ MoUs are signed between DMICDC and the concerned State Nodal Agency for Master Planning and development of identified EBPs/infra projects.

* EFC in its meeting held under the chairmanship of Secretary, DIPP on 24th December 2009 recommended allocation of additional amount of Rs.93 Crore for meeting expenditure under Phase 1A project development activities till March 2011.