

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- DMIC Project

Department of Industrial Policy & Promotion

Reporting Period: Status as on 30th June 2010

SI. No.	Particulars	Report						
1.	Name of the Scheme/Project	Delhi – Mumbai Industrial Corridor (DMIC) Project						
2.	Number of MoUs ¹ signed/yet to be signed with name of the States	MoUs signed with all the DMIC States.	--					
3a.	Early Bird Projects (EBPs) - Indian side EBP Indian side.doc	EBPs finalized for all the DMIC States.	--					
3b.	Early Bird Projects (EBPs) - Japan side EBP Japan side.doc	Five EBPs announced; currently at an early stage of implementation; progress monitored regularly.	These five EBPs are in the States of UP, Haryana and Rajasthan					
4a.	Master Planning Consultants appointed/ yet to be appointed	All the Master Planning Consultants appointed. M/s Scott Wilson for overall DMIC region M/s Halcrow for Gujarat Investment Region (IR) M/s Lea Associates for MP IR M/s Jurong Consultants for Haryana IR M/s AECOM for Maharashtra IR and Dighi Port industrial area. M/s Kuiper Compagnons BV for Rajasthan IR M/s Halcrow for UP IR					--	
4b.	Timelines for submission of final reports by the Consultants	Scott Wilson	Halcrow (Gujarat)	Lea Associates (MP)	Jurong (Haryana)	AECOM (Maharashtra)	Kuiper (Rajasthan)	Halcrow (UP)
		Submitted	Submitted	Submitted	July 2010	August 2010		
4c.	Reports submitted so far	Overall perspective planning for DMIC region completed.	Development plan of the Gujarat IR submitted by the consultants	Concept plan finalized. Development Plan submitted by the consultant	Delineation of IR finalized. Concept master plan under preparation.	The inception reports submitted by the consultants have been	Inception report submitted by the consultant is being	The Inception Report submitted by the consultant

			<p>being reviewed by DMICDC and state government.</p> <p>Concept Master Plan for Green Field Integrated Township submitted by the consultants being reviewed by the State Government.</p> <p>Pre feasibility reports on renewable energy, integrated housing for industry workers and rail infrastructure submitted by the consultants are being reviewed by the State Government. The State Government has initiated the process of land acquisition.</p>	<p>is under review.</p> <p>Master plan for green field integrated township and pre-feasibility studies for eight projects submitted by the consultant are being reviewed by the State Government.</p>	<p>Committee constituted by the state government to address the issue of water availability for the IR.</p> <p>The Consultant established the source and reliability of the water project namely "Fresh Water from Tajewala/Hathnikund Barrage on River Yamuna".</p> <p>For the project on Mass Rapid Transit System (MRTS) in MBIR, technology options and two alignment profiles discussed with HSIIDC.</p> <p>Study on two additional</p>	<p>approved by the State Government.</p> <p>The Reports on the area delineation, market analysis and infrastructure gap assessment for both nodes submitted by the consultants to the State Government.</p> <p>MIDC being pursued for land acquisition on priority for Multi Model Logistic Park, Exhibition – cum – Convention Centre and the investment nodes.</p>	<p>reviewed by DMICDC and State Govt.</p> <p>The consultants undertaking further studies on delineation of the investment region, water & other infrastructure linkages and discussing the same with the State Government and DMICDC.</p>	<p>being reviewed by DMICDC and the State Government.</p> <p>The consultant is undertaking further studies on delineation of the investment region, water & other infrastructure linkages and discussing the same with the State Government and DMICDC.</p>
--	--	--	--	---	--	--	---	---

			<p>Pre-feasibility studies also conducted for water management system and flood management.</p> <p>The projects envisaged to be implemented on PPP basis being finalized by the DMICDC in consultation with the State Government.</p>		MRTS alignments in MBIR under progress.			
4d.	Timelines for initiating implementation	Initiated	September 2010	September 2010	December 2010	November 2010		
4e.	Status of initiating implementation	<p>Site survey conducted by the consultants for greenfield integrated township and the site near Dhawlapuri, Ahmednagar in Maharashtra finalized in consultation with the State Government.</p> <p>The draft pre-feasibility studies for the two</p>	This will be taken up only after the reports are finalized.					

		<p>expressways viz. Indore-Ahmedabad and Pune-Nashik submitted by the consultants are being reviewed.</p> <p><u>Power Projects:</u> site related studies for four sites completed and DPR under preparation.</p> <p>The other two sites for the power project being finalized with the State Governments of Gujarat and Rajasthan.</p> <p>Key terms of Gas Supply agreement and the draft Memorandum of Co-operation have been finalized with M/s GAIL.</p> <p>The Environmental Impact Assessment Studies at project sites completed and</p>	
--	--	---	--

		the application for approval of the TORs for EIA studies submitted to Ministry of Environment & Forests.					
4f.	Status of feasibility study of EBPs	Gujarat	Madhya Pradesh	Haryana	Maharashtra	Rajasthan	Uttar Pradesh
		Final report on techno-economic feasibility of one EPB, Mega Industrial Park at Dholera is being finalized in consultation with the State Government. The site clearance for the development of Greenfield International Airport near Dholera has been obtained and the DPR is being prepared by the Airport Authority of India.	Final report of EBPs approved by the State Government. Project structuring of water supply and knowledge city are under way.	Draft concept master plan of the EBP viz. Integrated Multi Modal Logistics Hub (IMLH) at Rewari is being reviewed by the State Government and DMICDC. Draft concept master plan of world class Exhibition cum Convention Centre submitted to the Department of Commerce. Land admeasuring about 250 acres for ECC is under acquisition by the State Government.	Feasibility studies under way.	Inception report under review.	Inception report under review.
5.	Status of JBIC loan for PDF	Loan documents in respect of JBIC loan for DMIC project signed on 28 th December 2009 between IIFCL and JBIC with sovereign guarantee from Government of India (Ministry of Finance).					
6.	Details of annual allocation/releases to DMIC-PDF*	Year	2007-08	2008-09	2009-10	2010 -11	2011-12
		Allocation (in Crores)	Nil	50.00	(BE) 50.00 (RE) 0.01	75.00	

		Releases (In Crores)	--	50.00	7.00	-	
7.	Indo – Japan Task Force Meetings – Number of meetings held so far/ decision in the last meeting	8 meetings held so far. Last meeting held on 16 th June 2010 in Tokyo, Japan. Minutes of the meeting awaited.					
8.	Eco-Cities in DMIC Region	On 28 th December 2009, DMICDC has signed an MoU with JETRO/JBIC/NEDO/NEXI on “Development of Smart Communities and Eco-friendly Townships”. Four pilot projects in three DMIC states of Gujarat, Haryana and Maharashtra finalized. Japanese consultants for each of the above states appointed by METI. MoUs have been signed between DMICDC, state governments and Japanese consortia on 30.4.2010. Consultants undertaking site visits for preliminary assessment and discussion with the concerned agencies of the respective State Governments.					
9.	Any other issue related to DMIC Project	In the meeting held on 9 th January 2010 between the Union Minister of Commerce & Industry and CM, Rajasthan, it was decided to develop a “National Manufacturing & Investment Zone” (NMIZ) as an integral component of DMIC Project. A Task Force has been constituted on 27 th January 2010 to facilitate the implementation of NMIZ. The Task Force has held its first meeting on 5 th May 2010 in New Delhi.					

¹ MoUs are signed between DMICDC and the concerned state nodal agency for master planning and development of identified EBPs.

* EFC in its meeting held under the chairmanship of Secretary, DIPP on 24th December 2009 recommended allocation of additional amount of Rs.93 Crore for meeting expenditure under Phase 1A project development activities till March 2011.